



CONSTRUCTION STATUS REPORT

**MEQUON TOWN CENTER CEDARBURG RD. RECONSTRUCTION
STATUS REPORT NO. 8
MEQUON, WISCONSIN
PROJECT #000843-08154-3**

November 9, 2009

This Status Report will provide an update on the Mequon Town Center Cedarburg Rd. Reconstruction Project and the events that have transpired to date.

WORK COMPLETED DURING THE WEEK BEGINNING November 2, 2009

- LaLonde Contractors began grading, backfilling and importing topsoil along the east side of Cedarburg Rd.
- The remaining concrete pavements (not crosswalks) were poured in front of the Library entrance on Friday.
- Crews began power washing and sealing the concrete pavements on Saturday.
- Temporary asphalt driveway approaches were paved on Saturday as well.
- The remaining concrete crosswalks (Lithocrete) will be poured during the early part of next week.

WORK SCHEDULED FOR THE WEEK BEGINNING November 9, 2009

- Access within the project site continues to be restricted to thru traffic while the remaining concrete pavements are installed. Required concrete strength must be achieved prior to allowing vehicular traffic to travel new roadway. Access to the Library is being maintained from the north end of the project.
- The remaining Lithocrete crosswalks on the west side of Cedarburg Rd. will be poured on Monday, Tuesday, and Wednesday. All concrete will be completed once this work is completed.
- The remaining pavement work this week will be general site clean up, pressure washing concrete pavements, and sealing concrete pavements.
- Final Landscaping (Topsoil, seed, and mulch) will be completed later this week with anticipation of completion by the end of the week.

It is anticipated that Cedarburg Road will be reopened to traffic the week of November 16th.

Notes compiled by Joel D Kolste